







Dredge Area	Dredge	Area (SF)	Net Volume (CY)	Estimated Dredge Days
A	Dredge #3	425,712	50,859	54
B	Dredge #3	604,368	69,834	75
C	Dredge #3	469,423	51,851	57
D	Dredge #1	560,633	60,272	135
E	Dredge #1	156,988	TBD	35

-  Hydraulic Dredging Area
-  Clearing Area
-  Mechanical Dredging Area
-  Backfilling Area
-  No Excavation Area

- Notes:
- Dredging schedule is estimated and is subject to change.
  - Dredge days are estimated using average areas and volumes from Phase 1 production in City Park Lake.
  - Swamp excavators will be active around the lake for the duration of Phase 2A. Swamp excavators will perform all mechanical dredging, backfill, and clearing operations.

Dredge #3		
Dredge Area	Estimated Start	Estimated Finish
A	11-Jul	11-Sep
B	12-Sep	10-Dec
C	11-Dec	21-Feb

Dredge #1		
Dredge Area	Estimated Start	Estimated Finish
D	15-Jul	20-Dec
E	21-Dec	6-Feb



### University Lake Estimated Dredging Schedule

LSU  
University Lakes  
Flood Risk Prevention Phase 2A  
Baton Rouge, LA








FIGURE <b>1</b>	DATE:	6/28/24
	DRAWN BY:	CJS
	CHECKED BY:	
	CAD FILE:	Phase 2A Sequence and Schedule.dwg
	SCALE:	As shown

Dredge #2





Dredge Area	Dredge	Area (SF)	Net Volume (CY)	Estimated Dredge Days
A	Dredge #2	130,562	8,271	36

-  Hydraulic Dredging Area
-  Clearing Area
-  Mechanical Dredging Area
-  Backfilling Area
-  No Excavation Area

- Notes:
- Dredging schedule is estimated and is subject to change.
  - Dredge days are estimated using average areas and volumes from Phase 1 production in City Park Lake.
  - Swamp excavators will perform all mechanical dredging and backfill operations.

Dredge #2		
Dredge Area	Estimated Start	Estimated Finish
A	1-Aug	12-Sep



### College Lake Estimated Dredging Schedule

LSU  
University Lakes  
Flood Risk Prevention Phase 2A  
Baton Rouge, LA



FIGURE <b>2</b>	DATE:	6/28/24
	DRAWN BY:	CJS
	CHECKED BY:	
	CAD FILE:	Phase 2A Sequence and Schedule.dwg
	SCALE:	As shown