

SECTION 00650
CHANGE ORDER

Owner: University Lakes LLC
Project Name: University Lakes Phase 1: Package 4 - Interim Landscape
Contractor: Rotolo Consultants, Inc.
Architect: Sasaki Associates, Inc.

Change Order No.: 1
City Project No.
Contract Date: 4/15/25
Notice to Proceed Date 4/15/25

The contract is changed as follows:

Original Contract Value:	\$	2,100,000.00
Change Order Request :	\$	103,990.00
<u>Percent Increase:</u>	<u>0.05%</u>	
Cumulative Cost of Previous Change Orders	\$	-
Cumulative Cost of Change Orders to Date:	\$	103,990.00
<u>Percent Increase (Cumulative):</u>	<u>0.05%</u>	
Contract Value including all Changed Orders to date:	\$	2,203,990.00

Original Substantial Completion Date	12/11/25
days per original contract:	240
previous Change Orders increase contract days by:	0
this Change Order increases contract days (College Lake only) by:	30
Substantial Completion Date with all approved Change Orders:	12/11/25

RECOMMENDED:

SASAKI
Architect (Firm Name)
110 CHAUNCEY ST SUITE 200
Address
BOSTON, MA 02111
City, State & Zip
ZACHARY CHRISCO
By (Type/Print)
[Signature]
By (Authorized Signature)
6/26/25
Date

ACCEPTED:

Rotolo Consultants, Inc.
Contractor (Firm Name)
38001 Browns Village Road
Address
Slidell, LA 70460
City, State & Zip
Jodi Corey
By (Type/Print)
[Signature]
By (Authorized Signature)
June 24, 2025
Date

APPROVED BY:

OWNER

[Signature]
By (Authorized Signature)
Robert M. Stuart, Jr.
By (Type/Print)
6/25/25
Date

CHANGE ORDER

Owner:	University Lakes LLC	Change Order No.:	<u>1</u>
Project Name:	University Lakes Phase 1: Package 4 - Interim Landscape	City Project No.	
Contractor:	Rotolo Consultants, Inc.	Contract Date:	4/15/25
Architect:	Sasaki Associates, Inc.	Notice to Proceed Date	4/15/25

This document shall become an amendment to the contract, and all provisions of the contract will apply thereto.

You are hereby directed to make and comply with the following changes in the Contract Documents:

Contract completion time is increased by: **0 CALENDAR DAYS**

Item No.	DESCRIPTION and EXPLANATION of Change(s): (Quantities, Units, Unit Prices, Change in Completion Schedule, Etc.)	Change in Project Funds
----------	--	-------------------------

Description

Install shoreline landscaping at the northern end of College Lake, per Package 2 interim landscape plans, including:
Site Preparation
Temporary Erosion Control
Upland Planting - Plugs
Seeding
Tree & Shrub Planting
Mulch Across Plug & Shrub Areas
One Year of Landscape Maintenance

\$ 103,990.00

Explanation

Dredging is complete in College Lake and new fill has been placed along the shoreline at the northern end of the lake. University Lakes LLC would like to install the interim landscaping at College Lake, while the contractor is already mobilized and on site, and before the new fill material becomes overgrown with invasive vegetation.

Attachments (list documents supporting change):

Rotolo Consultants, Inc. proposal for College Lake
Package 2 Interim Landscape Plans & Plat Schedule

TOTAL Amount Added This Change Order

\$ 103,990.00

SECTION 00650
CHANGE ORDER

Owner: University Lakes LLC
Project Name: University Lakes Phase 1: Package 4 - Interim Landscape
Contractor: Rotolo Consultants, Inc.
Architect: Sasaki Associates, Inc.

Change Order No.: 2
City Project No.
Contract Date: 4/15/25
Notice to Proceed Date 4/15/25

The contract is changed as follows:

Original Contract Value:	\$	2,100,000.00
Change Order Request :	\$	249,900.00
Percent Increase:	<u>11.9%</u>	
Cumulative Cost of Previous Change Orders	\$	103,990.00
Cumulative Cost of Change Orders to Date:	\$	103,990.00
Percent Increase (Cumulative):	<u>5.0%</u>	
Contract Value including all Changed Orders to date:	\$	2,453,890.00

Original Substantial Completion Date	12/11/25
days per original contract:	240
previous Change Orders increase contract days by:	30
this Change Order increases contract days (Phase 2-Package 1 only) by:	140
Substantial Completion Date with all approved Change Orders:	4/30/26

RECOMMENDED:

Sasaki

Architect (Firm Name)

110 Chauncy Street, Suite 200

Address

Boston, MA 02111

City, State & Zip

By (Type/Print)

Peter Ogonek
Digitally signed by Peter Ogonek
DN: C=US, E=pogonek@sasaki.com, O=Sasaki,
CN=Peter Ogonek
Date: 2025.12.19 16:44:45-05'00'

By (Authorized Signature)

Date

ACCEPTED:

Rotolo Consultants, Inc.

Contractor (Firm Name)

38001 Browns Village Road

Address

Slidell, LA 70460

City, State & Zip

Brian Rotolo

By (Type/Print)


By (Authorized Signature)

Date

APPROVED BY:

OWNER


By (Authorized Signature)

Robert M. Stuart, Jr.

By (Type/Print)

Date

CHANGE ORDER

Owner:	University Lakes LLC	Change Order No.:	<u>2</u>
Project Name:	University Lakes Phase 1: Package 4 - Interim Landscape	City Project No.	
Contractor:	Rotolo Consultants, Inc.	Contract Date:	4/15/25
Architect:	Sasaki Associates, Inc.	Notice to Proceed Date	4/15/25

This document shall become an amendment to the contract, and all provisions of the contract will apply thereto.

You are hereby directed to make and comply with the following changes in the Contract Documents:

Contract completion time is increased by: 140 CALENDAR DAYS for Phase 2 - Package 1 only

Item No.	DESCRIPTION and EXPLANATION of Change(s): (Quantities, Units, Unit Prices, Change in Completion Schedule, Etc.)	Change in Project Funds
----------	--	-------------------------

Description

Install shoreline landscaping along eastern shore of University Lake, near E. Lakeshore Dr, per Phase 2 - Package 1 landscape plans, including:
Site Preparation
Temporary Erosion Control
Upland Planting - Plugs
Seeding
Mulch Across Planting Areas
One Year of Landscape Maintenance

\$ 249,900.00

Explanation

Dredging is complete in this part of University Lake and new fill has been placed along the eastern shoreline, where University Lakes LLC would like to install landscaping while the contractor is already mobilized and on site, and before the new fill material becomes more overgrown with invasive vegetation.

Attachments (list documents supporting change):

Rotolo Consultants, Inc. email proposal for Phase 2 - Package 1
Phase 2 -Package 1 Interim Landscape Plans, Specs, & Plant Schedule

TOTAL Amount Added This Change Order

\$ 249,900.00

SECTION 00650
CHANGE ORDER

Owner: University Lakes LLC	Change Order No.: <u>3</u>
Project Name: University Lakes Phase 1: Package 4 - Interim Landscape	City Project No.
Contractor: Rotolo Consultants, Inc.	Contract Date: 4/15/25
Architect: Sasaki Associates, Inc.	Notice to Proceed Date 4/15/25

The contract is changed as follows:

Original Contract Value:	\$	2,100,000.00
Change Order Request :	\$	184,000.00
<u>Percent Increase:</u>	<u>8.8%</u>	
Cumulative Cost of Previous Change Orders	\$	353,890.00
Cumulative Cost of Change Orders to Date:	\$	537,890.00
<u>Percent Increase (Cumulative):</u>	<u>25.6%</u>	
Contract Value including all Changed Orders to date:	\$	2,637,890.00

Original Substantial Completion Date	12/11/25
Original contract days	240
previous Change Orders increase contract days by:	170
this Change Order increases contract days (Phase 2-Package 2 only)	45
Substantial Completion Date with all approved Change Orders:	6/14/26

RECOMMENDED:

Sasaki
Architect (Firm Name)
110 Chauncy Street, Suite 200
Address
Boston, MA 02111
City, State & Zip
PETER OGONEK
By (Type/Print)
By (Authorized Signature)
4/23/2026
Date

ACCEPTED:

Rotolo Consultants, Inc.
Contractor (Firm Name)
38001 Browns Village Road
Address
Slidell, LA 70460
City, State & Zip
BRIAN ROTOLO
By (Type/Print)
By (Authorized Signature)
4-22-2026
Date

APPROVED BY:

OWNER
By (Authorized Signature)
Robert M. Stuart, Jr.
By (Type/Print)
4/22/26
Date

SECTION 00650
CHANGE ORDER

Owner: University Lakes LLC
Project Name: University Lakes Phase 1: Package 4 - Interim Landscape
Contractor: Rotolo Consultants, Inc.
Architect: Sasaki Associates, Inc.

Change Order No.: 3
City Project No.
Contract Date: 4/15/25
Notice to Proceed Date 4/15/25

The contract is changed as follows:

Original Contract Value:	\$	2,100,000.00
Change Order Request :	\$	133,950.00
<u>Percent Increase:</u>	<u>6.3%</u>	
Cumulative Cost of Previous Change Orders	\$	537,890.00
Cumulative Cost of Change Orders to Date:	\$	671,840.00
<u>Percent Increase (Cumulative):</u>	<u>32%</u>	
Contract Value including all Changed Orders to date:	\$	2,771,840.00

Original Substantial Completion Date	12/11/25
Original contract days	240
previous Change Orders increase contract days by:	170
this Change Order increases contract days (Phase 2-Package 3.1 only)	45
Substantial Completion Date with all approved Change Orders:	7/29/26

RECOMMENDED:

Sasaki

Architect (Firm Name)

110 Chauncy Street, Suite 200

Address

Boston, MA 02111

City, State & Zip

PETER OGONEK

By (Type/Print)



By (Authorized Signature)

6-12-2026

Date

ACCEPTED:

Rotolo Consultants, Inc.

Contractor (Firm Name)

38001 Browns Village Road

Address

Slidell, LA 70460

City, State & Zip

BRIAN ROTOLO, CFO

By (Type/Print)



By (Authorized Signature)

6-11-2026

Date

APPROVED BY:

OWNER



By (Authorized Signature)

Robert M. Stuart, Jr.

By (Type/Print)

6-15-2026

Date

CHANGE ORDER

Owner:	University Lakes LLC	Change Order No.:	<u>4</u>
Project Name:	University Lakes Phase 1: Package 4 - Interim Landscape	City Project No.	
Contractor:	Rotolo Consultants, Inc.	Contract Date:	4/15/25
Architect:	Sasaki Associates, Inc.	Notice to Proceed Date	4/15/25

This document shall become an amendment to the contract, and all provisions of the contract will apply thereto.

You are hereby directed to make and comply with the following changes in the Contract Documents:

Contract completion time is increased by: 45 CALENDAR DAYS for Phase 2 - Package 3.1 only

Item No.	DESCRIPTION and EXPLANATION of Change(s): (Quantities, Units, Unit Prices, Change in Completion Schedule, Etc.)	Change in Project Funds
----------	--	-------------------------

Description

Install landscaping on newly shoreline in University Lake, near Dalrymple Dr, per Phase 2 - Package 3.1 landscape plans, including:

Site Preparation

Temporary Erosion Control

Wetland Planting - Plugs

Seeding

Mulch Across Planting Areas

\$ 133,950.00

One Year of Landscape Maintenance

Explanation

Dredging is complete in this part of University Lake and a new shoreline fill areas built using dredged material, on which University Lakes LLC would like to install landscaping while the contractor is already mobilized and on site, and before the new fill material becomes more overgrown with invasive vegetation.

Attachments (list documents supporting change):

Rotolo Consultants, Inc. email proposal for Phase 2 - Package 3.1
Phase 2 -Package 1 Interim Landscape Plans, Specs, & Plant Schedule

TOTAL Amount Added This Change Order

\$ 133,950.00

SECTION 00650
CHANGE ORDER

Owner: University Lakes LLC
Project Name: University Lakes Phase 1: Package 4 - Interim Landscape
Contractor: Rotolo Consultants, Inc.
Architect: Sasaki Associates, Inc.

Change Order No.: 5
City Project No.
Contract Date: 4/15/25
Notice to Proceed Date 4/15/25

The contract is changed as follows:

Original Contract Value:	\$	2,100,000.00
Change Order Request :	\$	140,650.00
<u>Percent Increase:</u>	<u>6.6%</u>	
Cumulative Cost of Previous Change Orders	\$	671,840.00
Cumulative Cost of Change Orders to Date:	\$	812,490.00
<u>Percent Increase (Cumulative):</u>	<u>39%</u>	
Contract Value including all Changed Orders to date:	\$	2,912,490.00

Original Substantial Completion Date	12/11/25
Original contract days	240
Previous Change Orders increase contract days by:	215
This Change Order increases contract days by (Phase 2 - Package 4.2 only):	30
Substantial completion date with all approved Change Orders:	8/28/26

RECOMMENDED:

Sasaki

Architect (Firm Name)

110 Chauncy Street, Suite 200

Address

Boston, MA 02111

City, State & Zip

Peter Ogonek

By (Type/Print)

PC

By (Authorized Signature)

7/5/26

Date

ACCEPTED:

Rotolo Consultants, Inc.

Contractor (Firm Name)

38001 Browns Village Road

Address

Slidell, LA 70460

City, State & Zip

Brian Rotolo

By (Type/Print)

M. Rotolo, CEO

By (Authorized Signature)

7-7-2026

Date

APPROVED BY:

OWNER

Robert M. Stuart, Jr.

By (Authorized Signature)

Robert M. Stuart, Jr.

By (Type/Print)

7/08/2026

Date

SECTION 00610

CONTRACTOR'S PERFORMANCE BOND

KNOW ALL PERSONS BY THIS INSTRUMENT, that we Rotolo Consultants, Inc.
as Principal, hereinafter referred to as CONTRACTOR, and the
Swiss Re Corporate Solutions America Insurance Corporation, Surety Company, authorized to do
business in the State of Louisiana, as Surety, are held and firmly bound unto University Lakes, LLC,
hereinafter referred to as the OWNER, organized and existing under the laws of the State of Louisiana in
the penal sum of Two Million One Hundred Thousand and 00/100 DOLLARS
(\$ 2,100,000.00), in lawful money of the United States, for the payment of which well and
truly be made, the said principal and the said surety do hereby bind ourselves, our heirs, administrators,
and assigns, jointly and severally, by these present as follows:

THE CONDITION OF THIS OBLIGATION is such that whereas, the CONTRACTOR by an instrument in writing
attached hereto and entered into on the 15 day of APRIL, 2025 has agreed
with said OWNER to construct: University Lakes Phase 1: Package 4 - Interim Landscape

NOW, THEREFORE, if said CONTRACTOR shall well, truly and faithfully perform its duties, all the
undertakings, covenants, terms, conditions, and agreements of said contract during the original term
thereof, and any extensions thereof which may be granted by the OWNER, with or without notice to the
SURETY and during the one(1) year guaranty period and the CONTRACTOR shall satisfy all claims and
demands incurred under such contract, and shall fully indemnify and save harmless the OWNER from all
costs and damages which may suffer by reason of failure to do so, and shall reimburse and repay the
OWNER all outlay and expense which the OWNER may incur in making good any default, then this
obligation shall be void, otherwise to remain in full force and effect,

PROVIDED, FURTHER, That the said SURETY for value received hereby stipulates and agrees that no
change, extension of time, alterations, or addition to the terms of that contract, or the WORK to be
performed thereunder, or the SPECIFICATIONS, accompanying the same, shall in anyway affect its
obligation on this BOND, and it does hereby waive notice of any change, extension of time, alteration or
addition to the terms of the CONTRACTOR, or to the WORK, or to the SPECIFICATIONS.

PROVIDED, FURTHER, that it is expressly agreed that the BOND shall be deemed automatically and
immediately, without formal and separate amendments hereto, upon amendment to the Contract not
increasing the contract price more than twenty (20) percent, so as to bind the CONTRACTOR and the
SURETY to the full and faithful performance of the Contract as so amended. The term "Amendment",
wherever used in this BOND, and whether referring to this BOND, the Contract of the Loan Documents
shall include any alteration, addition, extension, or modification of character whatsoever:

UNIVERSITY LAKES PHASE 1: PACKAGE 4 – INTERIM LANDSCAPE
Baton Rouge, Louisiana

The Date of this Performance Bond Shall be:

The 15 day of APRIL 2025. (Not Earlier than Contract Date)

Surety and Contractor, intending to be legally bound hereby, subject to the terms of printed hereon, do each cause this Performance Bond to be duly executed on behalf by its authorized officer, agent, or representative.

ATTESTS: As to Principal

Rotolo Consultants, Inc.

PRINCIPAL

(SEAL)

Shelly Henry
(WITNESS)

38001 Brownsvillage Rd., Slidell, LA 70460

(ADDRESS)

Rhonda Plucinski
(WITNESS)

By

[Signature], CEO

ATTESTS: As to Surety

Swiss Re Corporate Solutions America Insurance Corporation

SURETY

(SEAL)

Paige Borer
(WITNESS) Paige Borer

1200 Main St., Ste. 800, Kansas City, MO 64105-2478

(ADDRESS)

[Signature]
(WITNESS) Tawanda A. Weatherspoon

By

[Signature]
ATTORNEY-IN-FACT, Mary E. Kleinpeter

NOTE: Date of Bond shall not be prior to date of Contract.
If CONTRACTOR is a partnership, all partners should execute BOND.

END OF SECTION

SECTION 00615

CONTRACTOR'S PAYMENT BOND

KNOW ALL PERSONS BY THIS INSTRUMENT, that we Rotolo Consultants, Inc.
as Principal, hereinafter referred to as CONTRACTOR, and the
Swiss Re Corporate Solutions America Insurance Corporation, SURETY Company, authorized to do
business in the State of Louisiana, as SURETY, are held and firmly bound unto the University Lakes, LLC,
hereinafter referred to as the OWNER, organized and existing under the laws of the State of Louisiana and
unto all persons, firms, and corporations who or which may furnish labor, or who furnishes materials to
perform as described under the contract to their successors and assigns in the total aggregate penal
sum Two Million One Hundred Thousand and 00/100 DOLLARS
(\$ 2,100,000.00), in lawful money of the United States, for the payment of which well and
truly be made, the said principal and the said SURETY do hereby bind ourselves, our heirs, administrators,
and assigns, jointly and severally, by these present as follows:

THE CONDITION OF THIS OBLIGATION is such that whereas, the CONTRACTOR by an instrument in writing
attached hereto and entered into on the 15 day of APRIL, 2025 has agreed
with said OWNER to construct: University Lakes Phase 1: Package 4 - Interim Landscape

NOW, THEREFORE, if said CONTRACTOR shall promptly make payment to all persons, firms, and
corporations furnishing materials for or performing labor in the prosecution of the work provided for in
such contract and any authorized extensions or modification thereof, including all amounts due for
materials, lubricants, oil, gasoline, repairs on machinery, equipment, and tools, consumed or used in
connection with the construction of such work, and for all labor cost incurred in such work including that
by a SUBCONTRACTOR, and to any mechanic or materialman lienholder whether it acquires its lien by
operation of State or Federal law; then this obligation shall be void, otherwise to remain in full force and
effect,

PROVIDED, FURTHER, That the said SURETY for value received hereby stipulates and agrees that no
change, extension of time, alterations, or addition to the terms of that contract, or the work to be
performed thereunder, or the Specifications, accompanying the same, shall in anyway affect its obligation
on this BOND, and it does hereby;

PROVIDE, FURTHER, that no suit or action shall be commenced hereunder by any claimant:

- a) Unless claimant, other than one having a direct contract with the CONTRACTOR, shall
have given written notice to any two of the following: The CONTRACTOR, the OWNER, or
the SURETY above named within ninety (90) days after such claimant did or performed
the last of the work or labor, or furnished the last of the materials for which said claim is
made; starting with substantial accuracy the amount claimed and the name of the party

to whom the materials were furnished, or for whom the work or labor was done or performed. Such notice shall be served by mailing the same by registered mail or certified mail, postage prepaid, in an envelope addressed to the CONTRACTOR, OWNER, or SURETY, at any place where an office is regularly maintained for the transaction of business, or served in any manner in which legal process may be served in the states in which the aforesaid project is located, save that such service need not be made by a public officer.

- b) After the expiration of one (1) year following the date of which CONTRACTOR ceased work on said CONTRACT, it being understood, however, that if any limitation embodied in the BOND is prohibited by any law controlling the construction hereof, such limitation shall be deemed to be amended so as to be equal to the minimum period of limitation permitted by such law.

PROVIDED, FURTHER, that it is expressly agreed that the BOND shall be deemed automatically and immediately, without formal and separate amendments hereto, upon amendment to the Contract not increasing the Contract price more than twenty (20) percent, so as to bind the CONTRACTOR and the SURETY to the full and faithful performance of the Contract as so amended. The term "Amendment", wherever used in this BOND, and whether referring to this BOND, the Contract of the Loan Documents shall include any alteration, addition, extension, or modification of character whatsoever:

In faith whereof, we have subscribed this obligation at Baton Rouge Louisiana .

UNIVERSITY LAKES PHASE 1: PACKAGE 4 – INTERIM LANDSCAPE
Baton Rouge, Louisiana

WITNESS OUR HANDS AND SEALS, this 15 day of APRIL 2025.

ATTESTS: As to Principal

Rotolo Consultants, Inc.

PRINCIPAL

(SEAL)

Shelly Henry
(WITNESS)

38001 Brownsvillage Rd., Slidell, LA 70460

(ADDRESS)

Rhonda Plucienst
(WITNESS)

By

M. - P. H., CEO

ATTESTS: As to Surety

Swiss Re Corporate Solutions America Insurance Corporation

SURETY

(SEAL)

Paige Borer
(WITNESS) Paige Borer

1200 Main St., Ste. 800, Kansas City, MO 64105-2478

(ADDRESS)

Tawanda A. Weatherspoon
(WITNESS)

By

Mary E. Kleinpeter
ATTORNEY-IN-FACT, Mary E. Kleinpeter

NOTE: Date of Bond shall not be prior to date of Contract.
If CONTRACTOR is a partnership, all partners should execute BOND.

END OF SECTION

SWISS RE CORPORATE SOLUTIONS

SWISS RE CORPORATE SOLUTIONS AMERICA INSURANCE CORPORATION ("SRCSAIC")
SWISS RE CORPORATE SOLUTIONS PREMIER INSURANCE CORPORATION ("SRCSPIC")
WESTPORT INSURANCE CORPORATION ("WIC")

GENERAL POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS, THAT SRCSAIC, a corporation duly organized and existing under laws of the State of Missouri, and having its principal office in the City of Kansas City, Missouri, and SRCSPIC, a corporation organized and existing under the laws of the State of Missouri and having its principal office in the City of Kansas City, Missouri, and WIC, organized under the laws of the State of Missouri, and having its principal office in the City of Kansas City, Missouri, each does hereby make, constitute and appoint:

MARKHAM R. McKNIGHT, CHARLOTTE L. WRIGHT, THOMAS M. SANDAHL, TRENT J. SANDAHL, TROY P. WAGENER, WILLIAM G. McKNIGHT,
TAWANDA A. WEATHERSPOON, MARY E. KLEINPETER, STEPHANIE S. McKNIGHT, CHARLES E. REAGIN, III, RHONDA S. CROOKS, EDWARD L. KINNEY, JR.

and ROXANNA S. BORER JOINTLY OR SEVERALLY

Its true and lawful Attorney(s)-in-Fact, to make, execute, seal and deliver, for and on its behalf and as its act and deed, bonds or other writings obligatory in the nature of a bond on behalf of each of said Companies, as surety, on contracts of suretyship as are or may be required or permitted by law, regulation, contract or otherwise, provided that no bond or undertaking or contract or suretyship executed under this authority shall exceed the amount of:

TWO HUNDRED MILLION (\$200,000,000.00) DOLLARS

This Power of Attorney is granted and is signed by facsimile under and by the authority of the following Resolutions adopted by the Boards of Directors of both SRCSAIC and SRCSPIC at meetings duly called and held on the 18th of November 2021 and WIC by written consent of its Executive Committee dated July 18, 2011.

"RESOLVED, that any two of the President, any Managing Director, any Senior Vice President, any Vice President, the Secretary or any Assistant Secretary be, and each or any of them hereby is, authorized to execute a Power of Attorney qualifying the attorney named in the given Power of Attorney to execute on behalf of the Corporation bonds, undertakings and all contracts of surety, and that each or any of them hereby is authorized to attest to the execution of any such Power of Attorney and to attach therein the seal of the Corporation; and it is

FURTHER RESOLVED, that the signature of such officers and the seal of the Corporation may be affixed to any such Power of Attorney or to any certificate relating thereto by facsimile, and any such Power of Attorney or certificate bearing such facsimile signatures or facsimile seal shall be binding upon the Corporation when so affixed and in the future with regard to any bond, undertaking or contract of surety to which it is attached."



By Erik Janssens
Erik Janssens, Senior Vice President of SRCSAIC & Senior Vice President
of SRCSPIC & Senior Vice President of WIC

By Gerald Jagrowski
Gerald Jagrowski, Vice President of SRCSAIC & Vice President of SRCSPIC
& Vice President of WIC



IN WITNESS WHEREOF, SRCSAIC, SRCSPIC, and WIC have caused their official seals to be hereunto affixed, and these presents to be signed by their authorized officers

this 12TH day of APRIL, 20 24

State of Illinois
County of Cook

SS

Swiss Re Corporate Solutions America Insurance Corporation
Swiss Re Corporate Solutions Premier Insurance Corporation
Westport Insurance Corporation

On this 12TH day of APRIL, 20 24, before me, a Notary Public personally appeared Erik Janssens, Senior Vice President of SRCSAIC and Senior Vice President of SRCSPIC and Senior Vice President of WIC and Gerald Jagrowski, Vice President of SRCSAIC and Vice President of SRCSPIC and Vice President of WIC, personally known to me, who being by me duly sworn, acknowledged that they signed the above Power of Attorney as officers of and acknowledged said instrument to be the voluntary act and deed of their respective companies.



Christina Manisco
Christina Manisco, Notary

I, Jeffrey Goldberg, the duly elected Senior Vice President and Assistant Secretary of SRCSAIC and SRCSPIC and WIC, do hereby certify that the above and foregoing is a true and correct copy of a Power of Attorney given by said SRCSAIC and SRCSPIC and WIC, which is still in full force and effect.

IN WITNESS WHEREOF, I have set my hand and affixed the seals of the Companies this day of , 20 .

Jeffrey Goldberg
Jeffrey Goldberg, Senior Vice President &
Assistant Secretary of SRCSAIC and
SRCSPIC and WIC